




ASTRI Mini-Array Status & Implementation


Salvo Scuderi – INAF/IASF Milano

ASTRI Project Committee 22/11/2021





Organization Breakdown Structure



WP5000 – Infrastructure

ACTA DE REPLANTEO Y COMIENZO DE OBRA

Tipo de obra: Infraestructuras para los telescopios Astri Mini-Array

Emplazamiento: Observatorio del Teide. Izaña. Tenerife

Nº de licencia de obra: Decreto 2021-2752 (Excmo. Ayuntamiento de Güímar)

Redactor del Proyecto: Juan José Saavedra Gallo

En Observatorio del Teide, Izaña (Tenerife), el 4 de octubre de 2021

REUNIDOS

D. Ennio Poretti, con NIE Y6058191M, gerente y representante de la Fundación Galileo Galilei- INAF, Fundación Canaria (CIF ES G-38783312) como promotor

D. David Aguilar Casanova, con DNI 78608264Z, gerente y representante de VVO Construcciones y Proyectos SA (CIF: A-35091057) como empresa constructora

D. Juan José Saavedra Gallo, con DNI 42.933.155K, como director de obra y coordinador de seguridad y salud

MANIFIESTAN

1.- Que todos los agentes que lo firman, disponen del proyecto de ejecución redactado para la construcción de la obra y en base a la cual se ha otorgado la licencia municipal de obra.

2.- Que habiendo procedido el constructor al replanteo de la obra proyectada, el director de la obra a la comprobación de dicho replanteo y a su verificación con relación a la documentación incluida en el proyecto, no aprecian ningún impedimento que impida el comienzo y desarrollo de la obra.

3.- Que el plan de seguridad y salud en el trabajo ha sido aprobado por el coordinador de seguridad y salud durante la ejecución de la obra.

4.- Que el constructor declara encontrarse en condiciones de iniciar los trabajos contratados.

5.- Que todos los agentes acuerdan el comienzo de la obra con fecha **4 de octubre de 2021**.

Y para que conste y sirva como justificante del inicio de la obra en los términos establecidos en la Ley de Ordenación de la Edificación, todos ellos firman de común acuerdo el presente acta, por triplicado ejemplar, en el lugar y fecha indicados.

El promotor

El constructor

Ennio Poretti
Firmado digitalmente por Ennio Poretti
Data: 2021.10.04
16:31:30 +02'00'

Ennio Poretti

AGUILAR CASANOVA DAVID -
78608264Z
Firmado digitalmente por AGUILAR CASANOVA DAVID - 78608264Z

David Aguilar Casanova

El director de obra y coordinador de seguridad y salud

SAAVEDRA GALLO JUAN JOSE -
42933155K
Firmado digitalmente por SAAVEDRA GALLO JUAN JOSE - 42933155K
Fecha: 2021.10.04 17:00:01 +01'00'

Juan José Saavedra Gallo



S. Scuderi, PO meeting, 22/11/2021

WP5000 – Infrastructure

5 Infrastructure

5. 1 Civil Infrastructures

5. 2 Power Supply Network


5. 3 Data Networks

5. 4 Control Room @ THEMIS




5. 5 Data Centre @ Residencia OT

5. 6 Service Cabinets




5. 7 Facilities @ IAC La Laguna




WP5000 – Foundations




WP5000 – Foundations



WP5000 – Foundations





WP5000 – Foundations





- **ASTRI-1** → ready for micropiles
- **ASTRI-2** → consolidate ground to host micropiles
- **ASTRI-3** → consolidate ground to host micropiles
- **ASTRI-4** → ready for micropiles
- **ASTRI-5** → consolidate ground to host micropiles
- **ASTRI-6** → works will start after OK for change design in power network layout
- **ASTRI-7** → waiting for IAC topographical survey
- **ASTRI-8** → consolidate ground to host micropiles
- **ASTRI-9** → new foundation design due to characteristics of underground soil (no rocks down to 15 metres)

WP5000 – Power station



WP5000 – Power & Data networks



WP5000 – Power & Data networks




From data centre to ASTRI-1





From ASTRI-2 to ASTRI-6



WP5000 – Control room @ THEMIS



WP5000 – Data Centre




WP5000 – Care of Environment



Continuous contact with botanist (C. Amarin) *Medio Ambiente* to address and resolve any issue related to protected species of plants (*Retama*) in the areas of construction.



- *Replanting (young plants)*
- *Keeping in place (treat affected roots and branches)*
- *Removing (old plants > 4 years)*
- *Planting new specimen*

WP5000 – Infrastructure



- 4th October start of the works
- ASTRI-1 foundation ready beginning of February 2022
- Infrastructure ready for ASTRI-1 beginning of March 2022
- Infrastructure delivery June 2022

WP6000 – Safety & Security



WP7000 – Telescopes

7 Telescopes

7. 1 Mechanical Structure Assembly

7. 2 Optical Assembly

7. 2.1 Primary Mirror (M1)

7. 2.2 Secondary Mirror (M2)

7. 3 Cherenkov Camera

7. 3.1 Thermo-mechanical subassembly

7. 3.2 SiPM subassembly

7. 3.3 Electronics subassembly

7. 3.4 Calibration System

7. 4 Stellar Intensity Interferometry Instrument

7. 5 Auxiliaries assemblies

7. 5.1 Pointing Monitoring Camera

7. 5.2 Mirror Alignment System

7. 5.3 Telescope Condition Monitoring System


7. 6 Telescope Protection System

- **Mechanical structures**
 - Production of first three structures
 - Tender for remaining six to be issued
- **Mirrors**
 - Production of M1 ended
 - Recoating of part of M2 mirrors ongoing
- **Cherenkov Cameras**
 - Desing phase in progress



Integration site in Italy


WP7100 – Mechanical structures



Base and Azimuth fork




WP7100 – Mechanical structures



M1 dish



WP7100 – Mechanical structures




WP7100 – Mechanical structures



Elevation jack


Electrical cabinet supports



WP7100 – Mechanical structures



M2 support structure



Central tube and mast



WP7200 – Mirrors


Gluing M2 tangential pads @ telescope integration site



M1 panels ready for integration




WP7300 – Cherenkov Cameras






On going activities

- Prototype activities on going on FPGA and VDB boards
- Analysis and test of thermal control system
- Redesign of focal plane support structure
- Firmware optimization
- Early procurement of critical components for Cameras 0,1,2






Milestones

- KoM on 7th of July
- Camera Requirement Review 11th of October
- Preliminary design review in January



- ASTRI-1 completion of integration in Italy → end of 2021
- ASTRI-1 completion of industry tests → middle of February 2022
- ASTRI-1 shipping to Tenerife → after successful completion of tests
- ASTRI-1 @ Teide → beginning of March
- **ASTRI-1 on site acceptance → Half of April 2022**
- ASTRI-8 and ASTRI-9 production start → beginning of 2022
- ASTRI-1, ASTRI-8 and ASTRI-9 ready at the site → beginning of October 2022
- Production of Camera#0 (engineering camera) → May 2022
- **Camera #0 at the site → November 2022**
- Camera #1 and Camera #2 at the site → Spring 2023

WP8000 – ICT



9 Software

9. 1 Supervisory Control and Data Acquisition

9. 2 Archive


9. 3 Data Processing System

9. 4 Science Support System

9. 5 Simulations

9. 6 Local Control Software

- **SCADA** INAF will deliver Online Observation Quality System, Alarm, Monitoring, Logging and Array Data Acquisition Systems WP and parts of Central Control System
- Central Control by Universidad Tecnica Federico Santa Maria
- Operator Human Machine Interface by University of Geneve
- SW integration by external company
- **Archive** development mainly by INAF
- Support by external companies on specific aspects
- Important heritage from ASTRI-Horn
- **Data Processing system** development mainly by INAF
- Support by external companies on specific aspects
- Important heritage from ASTRI-Horn
- **Science Support System** development entirely by INAF
- Important heritage from ASTRI-Horn
- **Simulations** development entirely by INAF
- Important heritage from ASTRI-Horn
- **Local Control Software** developed by hardware provider
- Integration into SCADA by INAF and SCADA provider



- **Environmental Monitoring System**
 - **Meteo Station** → Shipping to Tenerife
 - **All Sky Camera** → Under test in Catania
- **Atmospheric Calibration System**
 - **UVSiPM** → Design to be started
 - **LIDAR**
 - Hosted in a dedicated dome
 - Design in progress
 - Investigating possibility to share its use with other institutions (IAC, AEMet)
 - **Sky Quality Monitor** → Intregrating in Pointing Monitoring Cameras @ UniPG
- **Array Calibration System**
 - **Illuminator**
 - Design in progress
 - Installation site @ VTT (Vacuum Tower Telescope)

WP11000 – Logistics



Scuderi, ASTRI Project Committee, 22/11/21

- All technical issues are under control so far
- Programmatic issues exists
 - COVID-19 related → delays related to full scale resumption of activities
 - Shortage of raw material → delays in production of processed parts
 - Shortage of semiconductor components → delays form months to years


- All technical issues are under control so far
- Programmatic issues exists
 - COVID-19 related → delays related to full scale resumption of activities
 - Shortage of raw material → delays in production of processed parts
 - **Shortage of semiconductor components** → delays form months to years



Increase in costs

Current Master Schedule

ASTRI Mini-Array ready for operation beginning of Fall 2024



ASTRI Mini-Array

View from VTT

